EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drains A sector main and cross roads in ward no:04
2	Amount of work portion	100.00 lakhs
3	Estimated Cost	Rs.100.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 129/2018-19, dt:07/03/2019
6	No and date under which work order issued	No 129/2018-19, dt:07/03/2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	Dt. 4/06/19
9	Date of receipt of application in the Sub Division office	Dt, 4/06/19
10	Extension granted if any	- -
	I	- -
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	GWB & Lam. spreading & layings of WMM.
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	130 days.
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Asphalt work.
18	Probable time required for completion of remaining work	130 days.
19	Cost work charged establishment charged on the work after the expairy original period	- -
20	Weather notice as per clause of contract has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Due to heavy rain Kaveri water line replacement work
21	Remarks of the EE and the daily rate of penalty proposed	- No penalty -

Ramaranjeeraj AE
Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-100

Executive Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 560064
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ